

Teynham Primary School 07-05-2024.

- Deliveries of fill material will be delivered and ongoing all week, this will be used to fill the full extent of new building footprint cut out up to a certain level.
- You will see as works progress, troughs in the imported fill material will be formed where we create thickenings for the concrete slab to facilitate heaving loadings later in the project. (This will become clear as we go along week by week when we explain further, keep an eye on this one.)
- We continue to have lorries in and out taking existing material dug out from the footprint of the building.
- The drainage works that have been carried out so far are all foul drains. (i.e., toilets etc.) The big black pipes you see stacked on site are for the storm water drainage which will come into effect later when we need it.
- The big pile of steel reinforcing you see will be used in the coming weeks so I will explain more when you can see what we are doing.

