

Teynham Primary School 13-05-2024.

- Deliveries of fill material will be delivered and ongoing this week. This will be continued to fill the full extent of new building footprint up to a certain level.
- You will see as works progress this week, metal pins will be knocked in the ground with marker tape around them at a certain height and positions. This is so we can fill the stone to the correct level and locations where needed by design to create thickenings for the concrete slab. As mentioned last week, this is to facilitate heaving loadings later in the project. This will become clear as we go along week by week when we explain further.
- The drainage works are continuing this week. This will be for the storm water drainage using the black pipes as mentioned last week. You may see some being laid if you are lucky, this will be along the existing housing end of the site and continuing throughout the week along other elevations.
- The area that is outside of the new building footprint filled in light grey stone fill material is for a designed crane mat, this to be used later in the project. (We will explain more in detail when this comes in to use when the actual build starts)
- B.T Openreach will be working in Belle Friday Close starting Wednesday morning and should be complete by the end of the day on Friday. This is infrastructure works so we can bring the new fibre line into the site, we then take over the infrastructure works once into the site. This will be done in two halves as they need to cross the road with the new ducts and form a new chamber in the footpath. You will have 24hr access during this works, all be it slightly restricted at times. "Thanks for your understanding on these essential works"

