



TEYNHAM PRIMARY SCHOOL

WEEKLY PROGRESS UPDATE

15.07.2024

Timber Frame System

- The project is now at the stage of commencing the timber frame system for the new building.
- This week, the team are setting out and fixing the timbers to the concrete raft and upstand in preparation for the panels to be craned in.
- Articulated lorries will be delivering the timber frame components to the site, with deliveries scheduled to avoid main school times.

Scaffolding

- Scaffolding has been erected to the first-floor level of the building.
- It will be extended upwards once all walls are built up to first-floor level, eventually reaching roof level.

Soakaway Works

- Excavation for the soakaway is in progress, with a stepped excavation visible from the playing field
- Upon reaching the required depth, crates will be placed in a carefully designed sequence.
- A section of storm water drainage pipework will be connected to the soakaway for future works.
- The excavation will be backfilled to the original grassed level after the soakaway installation.

Drone Footage

- We are delighted to share the latest drone images - you can see more on the news section of our website - wwwmartin.co.uk/news

