



# TEYNHAM PRIMARY SCHOOL

## WEEKLY PROGRESS UPDATE

### 22.07.2024

#### Scaffolding Progress

- The scaffolding has been completed up to the first-floor level.
- We will continue scaffolding once all walls are built up to this level.
- The process will be repeated to reach the roof level.

#### Soakaway Works

- Soakaway works are progressing well and are expected to be completed this week.
- We would like to thank the school for their assistance in providing additional space to undertake these works safely.
- Once completed, the area used will be restored to its original state, returning the playing space to the school.

#### New School Building Progress

- As you can see, significant progress has been made on the new school building. Construction will continue at pace until we are ready to deliver the first-floor concrete planks.
- These planks will be craned in using a larger crane than we currently have on site, due to their weight.
- We will provide an update next week on the timing of the delivery and installation of these planks.

#### Material Deliveries

- This week, we will continue to receive the deliveries of timber frames and fabricated steel on articulated lorries. Deliveries will be scheduled to avoid peak school times.

#### Upcoming Highways Works

- Highways works will be carried out on Belle Friday Close during the school summer holidays.
- Resident letters with dates and further details about these works will be distributed soon.

**Thank you for your continued co-operation and understanding.**

